Annex 4.3.2.1

Initial information on the capacity limitations of the railway lines for more than seven consecutive days causing more than 30% of the estimated daily volume of traffic along a particular railway line to be canceled, re-routed or replaced by another mode of transport for the Train Timetable 2025/2026.

Railway section		Assessment of the forecast traffic scope	Date		Part of the day		Reason for the imposed restriction	Section affected by the restriction	Line capacity after the imposed restriction	Interruption details	Capacity of the bypass line	Results of the preliminary consultations with the applicants
	•						•	1 st railway line K	Kalotina – Svilengrad		•	
Du	V	60	14 12 2025	12 12 2026	-	-	modernization of the line	Aldomirovtsi - Voluyak	60	after building a new current track, the existing one will be interrupted.	0	
Dr	Vu	60	01 06 2026	30 06 2026	9:00	13:00	Mechanized medium maintenance	Petarch - Slivnitsa	60	Construction works will be conducted under the daily 4-hour possessions.	0	
Voluyak	station	70	14 12 2025	12 12 2026	-	-	track modernization	Voluyak - Dragoman	60	The station will operate with 4 electrified arrival and departure tracks (ADT)	0	
Vu	Sf		14 12 2025	12 12 2026	-	-	modernization of the line	Sofia-Voluyak	60	Construction and repair works will be carried out under the conditions of full interruption of one of the running lines. Bypass line - Voluyak - Iliyantsi - Sofia	0	
Sofia s	tation	242	14 12 2025	12 12 2026	-	-	track modernization	Poduyane Patn Sofia Voluyak - Sofia Sofia Sever - Sofia Zaharna Fabrika - Sofia Poduyane - Sofia	120	Interruption of traffic along the eastern part of the station tracks from track 8 to track 14. Partial isolation of the signalling equipment at the station. Bypass line - Voluyak - Iliyantsi - Yana - Kazichene	30	
	Sp		01 05 2026	31 05 2026	9:00	13:00	Mechanized medium maintenance	Poduyane - Iskar track 1	60	Construction works will be conducted under the daily 4- hour possessions. Partial traffic limitation/transboarding	0	
			01 06 2026	30 06 2026	9:00	13:00	Mechanized medium maintenance	Vakarel - Elin Pelin	60	Construction works will be conducted under the daily 4- hour possessions. Partial traffic limitation/transboarding	0	
Sf		80	01 07 2026	31 07 2026	9:00	13:00	Mechanized medium maintenance	Ikhtiman - Kostenets track 1	60	Construction works will be conducted under the daily 4-hour possessions. Partial traffic limitation/transboarding	0	
			01 08 2026	31 08 2026	9:00	13:00	Mechanized medium maintenance	Kostenets Ikhtiman track 2	60	Construction works will be conducted under the daily 4-hour possessions. Partial traffic limitation/transboarding	0	
			01 09 2026	30 09 2026	9:00	13:00	Mechanized medium maintenance	Kostenets Septemvri track 1	60	Construction works will be conducted under the daily 4-hour possessions. Partial traffic limitation/transboarding	0	
Sp	Po	160				1	ned limitations			-	-	
Po	Dg	85					ned limitations			-	-	
Dg	Svi	85	No planned limitations							-	-	
		T						Deviations o	n 1 st railway line		r	
Vu	Ban	20					ned limitations					
Sp Stm	Dsht Pshtr	29 57					ned limitations			-	-	
Kru	Ag	31				1	ned limitations			-	-	
IXIU	лg		<u> </u>			1 to plan	minutono		<u>-</u>			

Railway	section	Assessment of the forecast traffic scope	Date		Part of the day		Reason for the imposed restriction	Section affected by the restriction	Line capacity after the imposed restriction	Interruption details	Capacity of the bypass line	Results of the preliminary consultations with the applicants
	2 nd railway line Sofia - Varna											
Sf	М	100	14 12 2025	12 12 2026	1	1	Mechanized refurbishment	Lakatnik - Bov track 2	60	Construction and repair works shall be carried out under the conditions of full interruption of track 2. Train operation shall be conducted along the other current line. Partial traffic limitation.	0	
M	Pl	114					ned limitations				-	
Pl	Go	102				No plan	ned limitations					
GO	К	110	14/12/2025	01/04/2026	-	-	Modernization	Shumen station 2 and 3 ADT	100	disruption of part of the tracks	0	
К	Sl	80	01 04 2026	12 12 2026	1	1	Mechanized refurbishment	Sindel - Provadia track 2	40	Construction and repair works will be executed under the conditions of full interruption. Train operation shall be conducted along the other current line. Partial traffic limitation.	-	
Sl	Va	80				No plan	ned limitations				-	
	Deviations on 2 nd railway line											
Yas	Chkv	27	15 07 2026	30 07 2026	-	-	Repair of equipment	Yasen - Cherkvitsa	0	Construction and repair works will be executed under the conditions of full interruption. Transboarding Bypass line - none	0	
			01 05 2026	31 07 2026	9:00	16:00	Mechanized medium maintenance	Lovech - Troyan	12	Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding	0	
L	Tya	20	01 08 2026	30 08 2026	-	-	Repair of equipment	Levski-Troyan	0	Construction and repair works will be executed under the conditions of full interruption. Transboarding Bypass line - none	0	
Shn	Kma	29	01 08 2026	30 08 2026	-	-	Repair and construction of fortifying facilities	Smyadovo - Komunari	0	Construction and repair works will be executed under the conditions of full interruption. Transboarding Bypass line - none	30	
			01 05 2026	30 06 2026	9:00	16:00	Mechanized medium maintenance	Dobrich - Kardam	18	Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding	0	
Ra	Krd	24	01 09 2026	30 09 2026	-	-	Repair of equipment	Dobrich - Kardam	0	Construction and repair works will be executed under the conditions of full interruption. Transboarding Bypass line - none	0	

Railway section		Assessment of the forecast traffic scope	Date		Part of the day		Reason for the imposed restriction	Section affected by the restriction	Line capacity after the imposed restriction	Interruption details	Capacity of the bypass line	Results of the preliminary consultations with the applicants													
							l .	3 rd railway line Iliyantsi	- Sindel Razpredelitel	lna (Vaf)	l .														
							Marken's daments on		•	Construction works will be conducted under the daily 7-															
		80	01 08 2026	12 12 2026	9:00	16:00	Mechanized medium maintenance	Iliyantsi - Stolnik	60	hour possessions.	0														
							Repair of the embankment			Partial traffic limitation/transboarding Construction and repair works will be executed under															
Sf	Kv		01 06 2026	30 06 2026	_	_	from km $70 + +500$ to km	Mirkovo - Zlatitsa	0	the conditions of full interruption.	20														
51	11,		01 00 2020	30 00 2020			70 + +700	Wilkovo Ziuttsu	Ŭ.	Bypass line - Sofia - Plovdiv - Karlovo - Pirdop	20														
		70					70 1 1100			Construction and repair works will be executed under															
			29/09/2026	02/10/2026	-	-	Modernization	Pirdop station	0	the conditions of full interruption.	20														
								•		Bypass line - Sofia - Plovdiv - Karlovo - Pirdop															
							Machanizad			Construction works will be conducted under the daily 7-															
Kv	Z	60	14 12 2025	01 09 2026	9:00	16:00	Mechanized refurbishment	Kazanlak - Cherganovo	50	hour possessions.	0														
							Teruroisimient			Partial traffic limitation/transboarding															
									0	Construction and repair works will be executed under															
			5/15/2026	5/24/2026	-	_		Lozarevo station		the conditions of full interruption.	19														
	Kma									Bypass line - Karnobat - Dabovo - G. Oryahovitsa -															
							Repair of equipment	Lozarevo - Podvis		Kaspichan - Sindel Razpredelitelna. Construction and repair works will be executed under															
										the conditions of full interruption.	19														
Kn		75	5/1/2026	5/31/2026	-	-			0	Bypass line - Karnobat - Dabovo - G. Oryahovitsa -															
										Kaspichan - Sindel Razpredelitelna.															
									0	Construction and repair works will be executed under															
			T /T /2025	~ /1 4 /2 0 2 c						the conditions of full interruption.	10														
			5/7/2026	5/14/2026	-	-		Asparuhovo station		Bypass line - Karnobat - Dabovo - G. Oryahovitsa -	19														
										Kaspichan - Sindel Razpredelitelna.															
Kma	Slr	102				No plar	nned limitations																		
	•						,	4 th railway lii	ne Ruse - Podkova	,															
							Repair of Danube Bridge			Construction works will be conducted under the daily 7-															
		80	01 06 2026	28 09 2026	8:00	15:00	1	Ruse - Gyurgevo	40	hour possessions.	0														
						-	-			Partial traffic limitation/transboarding															
			01 06 2026	20.06.2026	9:00	16.00	Mechanized medium maintenance	Borovo - Morunitsa	40	Construction works will be conducted under the daily 7-	0														
				30 06 2026		16:00				hour possessions. Partial traffic limitation/transboarding	0														
R	Go																			+				ı	
IX.						1	Mechanized medium	D 1 '. I	40	Construction works will be conducted under the daily 7															
			01 07 2026	31 07 2026	0.00	16:00	Mechanized medium	Dolanita Ivanovo	40	Construction works will be conducted under the daily 7-	0														
			01 07 2026	31 07 2026	9:00	16:00	Mechanized medium maintenance	Dolapite - Ivanovo	40	hour possessions.	0														
			01 07 2026	31 07 2026	9:00	16:00	maintenance	Dolapite - Ivanovo	40	hour possessions. Partial traffic limitation/transboarding	0														
					9:00 9:00	16:00 16:00	maintenance Mechanized medium			hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-	0														
			01 07 2026	31 07 2026 31 08 2026			maintenance	Dolapite - Ivanovo Yantra - G.Oryahovitsa	40	hour possessions. Partial traffic limitation/transboarding															
							Mechanized medium maintenance			hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions.															
Go	Ça	50	01 08 2026	31 08 2026			Mechanized medium maintenance Repair of facilities and	Yantra - G.Oryahovitsa	40	hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding	0														
Go	Sz	50					maintenance Mechanized medium maintenance Repair of facilities and strengthening of earth-			hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding Construction and repair works will be executed under the conditions of full interruption. Bypass line - Dabovo - Karnobat - Komunari -															
Go	Sz	50	01 08 2026	31 08 2026			Mechanized medium maintenance Repair of facilities and	Yantra - G.Oryahovitsa	40	hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding Construction and repair works will be executed under the conditions of full interruption. Bypass line - Dabovo - Karnobat - Komunari - Shumen - G. Oryahovitsa	0														
			01 08 2026 01 07 2026	31 08 2026 30 07 2026	9:00	16:00	Mechanized medium maintenance Repair of facilities and strengthening of earthrock slopes	Yantra - G.Oryahovitsa Raduntsi - Dabovo	0	hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding Construction and repair works will be executed under the conditions of full interruption. Bypass line - Dabovo - Karnobat - Komunari - Shumen - G. Oryahovitsa Construction works will be conducted under the daily 7-	20														
Go	Sz	50	01 08 2026	31 08 2026			maintenance Mechanized medium maintenance Repair of facilities and strengthening of earthrock slopes Mechanized medium	Yantra - G.Oryahovitsa	40	hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding Construction and repair works will be executed under the conditions of full interruption. Bypass line - Dabovo - Karnobat - Komunari - Shumen - G. Oryahovitsa Construction works will be conducted under the daily 7-hour possessions.	0														
			01 08 2026 01 07 2026	31 08 2026 30 07 2026	9:00	16:00	Mechanized medium maintenance Repair of facilities and strengthening of earthrock slopes	Yantra - G.Oryahovitsa Raduntsi - Dabovo	0	hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding Construction and repair works will be executed under the conditions of full interruption. Bypass line - Dabovo - Karnobat - Komunari - Shumen - G. Oryahovitsa Construction works will be conducted under the daily 7-	20														
			01 08 2026 01 07 2026	31 08 2026 30 07 2026	9:00	16:00	Mechanized medium maintenance Repair of facilities and strengthening of earthrock slopes Mechanized medium maintenance	Yantra - G.Oryahovitsa Raduntsi - Dabovo	0	hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding Construction and repair works will be executed under the conditions of full interruption. Bypass line - Dabovo - Karnobat - Komunari - Shumen - G. Oryahovitsa Construction works will be conducted under the daily 7-hour possessions.	20														
			01 08 2026 01 07 2026	31 08 2026 30 07 2026	9:00	16:00	maintenance Mechanized medium maintenance Repair of facilities and strengthening of earthrock slopes Mechanized medium	Yantra - G.Oryahovitsa Raduntsi - Dabovo	0	hour possessions. Partial traffic limitation/transboarding Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding Construction and repair works will be executed under the conditions of full interruption. Bypass line - Dabovo - Karnobat - Komunari - Shumen - G. Oryahovitsa Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding	20														

Railway	section	Assessment of the forecast traffic scope	Date		Part of the day		Reason for the imposed restriction	Section affected by the restriction	Line capacity after the imposed restriction	Interruption details	Capacity of the bypass line	Results of the preliminary consultations with the applicants
								Deviations on	the 4 th railway line			
42	nd		01 08 2026	20 08 2026	-	-	Repair of equipment	Tsareva Livada - Gabrovo	0	Construction and repair works will be executed under the conditions of full interruption. Transboarding Bypass line - none	0	
					•			5 th railway li	ne Sofia - Kulata	-		
Sf	Pr	80					nned limitations		-		-	
Pr	Rd	146		<u> </u>		No plan	ned limitations		-		-	
Rd	Klt	54	01 08 2026	30 08 2026	-	-	Construction of a retaining wall from km 151+873 to km 152+001	Simitli - Peyo Yavorov	0	Construction and repair works will be executed under the conditions of full interruption. Transboarding Bypass line - none	0	
			01 09 2026	12 12 2026	9:00	16:00	Mechanized refurbishment	BP Gulubnik - Delyan	40	Construction works will be conducted under the daily 7-hour possessions.		
								Deviations on	the 5 th railway line			
51 st		40	01 07 2026	30 07 2026	-	-	Repair and construction of fortifying facilities	Golemo Selo - Bobov Dol	0	Construction and repair works will be executed under the conditions of full interruption. Bypass line - none	0	
52 nd		60	01 08 2026	30 08 2026	-	-	Repair of equipment	General Todorov - Petrich	0	Construction and repair works will be executed under the conditions of full interruption. Transboarding Bypass line - none	0	
								6 th railway line '	Voluyak - Gyueshevo			
			14 12 2025	12 12 2026	9:00	16:00	Mechanized refurbishment	Razmenna - Batanovtsi	22	Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding	0	
Vu	Rd	29	01 09 2026	30 09 2026	-	-	Construction of a fortifying facilities from km 26+140 to km 26+210 and from km 26+390 to km 26+525	Voluyak - Hrabarsko	0	Construction and repair works will be executed under the conditions of full interruption. Bypass line - none	0	
			01 09 2026	30 09 2026	-	-	Repair of the embankment from km 31 + +500 to km 31 + +650	Hrabarsko - Razmenna	0	Construction and repair works will be executed under the conditions of full interruption. Bypass line - none	0	
Rd	Kyu	37	01 08 2026	20 08 2026	-	-	Repair of equipment	Zemen - Kyustendil	0	Construction and repair works will be executed under the conditions of full interruption. Bypass line - none	0	
Kyu	Gv	11				No plan	nned limitations	th.				
M	Во	51				No plan	aned limitations	7 th railway lii	ne Mezdra - Vidin	T	I	
Bo	Br	45					aned limitations		-			
Br	Vn	47	01 06 2026	31 08 2026	9:00	16:00	Mechanized medium maintenance	Sratsimir - Vidbol	40	Construction works will be conducted under the daily 7-hour possessions. Partial traffic limitation/transboarding	0	
								Deviations on	the 7 th railway line			
Во	Bk	28	01 08 2026	20 08 2026	-	-	Repair of equipment	Montana - Berkovitsa	0	Construction and repair works will be executed under the conditions of full interruption. Bypass line - none	0	
Br	Lm					No plan	ned limitations					

Railway section		Assessment of the forecast traffic scope	Date		Part of the day		Reason for the imposed restriction	Section affected by the restriction	Line capacity after the imposed restriction	Interruption details	Capacity of the bypass line	Results of the preliminary consultations with the applicants
		•						8 th railway lin	e Plovdiv - Burgas		•	
Po	Sz	66	01 02 2026	30 11 2026	-	-	Modernization Filipovo station	Filipovo - Skutare	0	Construction and repair works will be executed under the conditions of full interruption. Filipovo – Plovdiv- Skutare	0	
10		00	01 08 2026	30 11 2026	-	-	Modernization Filipovo station	Plovdiv - Filipovo	0	Construction and repair works will be executed under the conditions of full interruption. Filipovo – Plovdiv- Skutare	0	
Sz	Kn	81					ned limitations					
Kn	Bs	184				No plan	ned limitations		41-			
,		1		-		1		Deviations on	the 8 th railway line		1	
			01 04 2026	30 06 2026	1	-	Modernization Filipovo station	Filipovo - Trud	0	Construction and repair works will be executed under the conditions of full interruption. Bypass line - none	0	
Po	Kv	41	01 04 2026	30 06 2026	9:00	17:00	Modernization Filipovo station	Filipovo station	33	Construction works will be conducted under the daily 8-hour possessions. Partial traffic limitation/transboarding	0	
			01 08 2026	30 11 2026	10:00	16:00	Modernization Filipovo station	Filipovo station	37	Construction works will be conducted under the daily 6-hour possessions. Partial traffic limitation/transboarding	0	
Fp	Pyu	18	01 04 2026	30 06 2026	-	-	Modernization Filipovo station	Filipovo - Panagyurishte	0	Construction and repair works will be executed under the conditions of full interruption. Bypass line - none	0	
			14 12 2025	12 12 2026	-	-	Mechanized medium repair in stages, on the tracks in the station	Lyubenovo Predavatelna station	0	Construction and repair works will be conducted under the conditions of full interruption. Bypass line - Nova Zagora - Stara Zagora - Dimitrovgrad - Simeonovgrad	20	
	Nz		01 05 2026	14 07 2026	9:00	16:00	Mechanized medium maintenance	Radnevo - Lyubenovo Predavatelna	29	Construction works will be conducted under the daily 7-hour possessions.	0	
Sim		34	15 07 2026	13 08 2026	ı	-	Equipment repair and stabilization of weak points.	Nova Zagora - Lubenovo Predavatelna	0	Construction and repair works will be conducted under the conditions of full interruption. Bypass line - Nova Zagora - Stara Zagora - Dimitrovgrad - Simeonovgrad	20	
			01 09 2026	30 09 2026	-	-	Equipment repair and stabilization of weak points.	Lyubenovo Predavatelna - Simeonovgrad	0	Construction and repair works will be conducted under the conditions of full interruption. Bypass line - Nova Zagora - Stara Zagora - Dimitrovgrad - Simeonovgrad	20	
								9 th railway lin	e Ruse - Kaspichan			
			15/05/2026	24/05/2026	-	-	Mechanized refurbishment	Prostorno station	0	Construction and repair works will be conducted under the conditions of full interruption. Bypass line - Ruse - Gorna Oryahovitsa - Kaspichan	20	
			15/05/2026	29/05/2026	-	-	Mechanized refurbishment	Samuil station	0	Construction and repair works will be conducted under the conditions of full interruption. Bypass line - Ruse - Gorna Oryahovitsa - Kaspichan	20	
Sml	К	40	15/05/2026	21/05/2026	-	-	Mechanized refurbishment	Visoka Polyana station	0	Construction and repair works will be conducted under the conditions of full interruption. Bypass line - Ruse - Gorna Oryahovitsa - Kaspichan	20	
								Deviations on	the 9 th railway line			
Sml	Si	17				No plan	ned limitations					