

Infrastructure capacity provided for Railway Undertakings for the Train Timetable (TT) 2025/2026

Railway section		Restricting interstation		N max (under Article 14, para. 2, Ordinance 41)	Capacity restrictions									
					Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	
1 <sup>st</sup> railway line														
Kanz	Dr	Kan	Dr	59	No capacity limitations are planned							59		
					Dragoman	Petarch	14.12.2025	12.12.2026	8:00	17:00	Modernization of the railway infrastructure.	35	Construction works will be conducted under the daily 9-hour possessions.	Partial traffic limitation/transboarding.
					Dragoman and Kostinbrod stations		14 12 2025	12 12 2026	-	-	Modernization of the railway infrastructure.	35	Partial or complete isolation of Signaling Equipment The station will operate with up to 3 electrified arrival and departure tracks (ADT).	Partial traffic limitation/transboarding.
Dr	Sf	Ats	Sv	60	Aldomirovtsi, Slivnitsa and Petarch stations		14.12.2025	12.12.2026	-	-	Modernization of the railway infrastructure.	35	Partial or complete isolation of Signaling Equipment The station will operate with up to 2 electrified arrival and departure tracks (ADT).	Partial traffic limitation/transboarding.
					Petarch	Slivnitsa	01.06.2026	30.06.2026.	10:00	14:00	Mechanized medium maintenance.	55	Construction works will be conducted under the daily 4-hour possessions.	Partial traffic limitation/transboarding.
					Voluyak station		14 12 2025	12 12 2026	-	-	Modernization of the railway infrastructure.	50	Partial or complete isolation of Signaling Equipment The station will operate with up to 4 electrified arrival and departure tracks (ADT).	Partial traffic limitation/transboarding.
					Voluyak	Sofia	14 12 2025	12 12 2026	-	-	Modernization of the railway infrastructure..	40	Construction and repair works will be carried out under the conditions of full interruption of one of the running lines.	Train operation shall be conducted along the other current line. Partial traffic limitation/transboarding.
Sofia Station.				242	Sofia Station.		14 12 2025	12 12 2026	-	-	Modernization of the railway infrastructure..	122	Carrying out construction and installation works along part of the station tracks from track 6 to track 12. Ensuring the movement of trains with part of the Route-Computer Intelocking (RCI) with temporary software and TCP. <b>Bypass line - Voluyak - Iliyantsi - Yana - Kazichene.</b>	Partial traffic limitation.
Sf	Sp	Ksc	Bl	90	Sofia	Elin Pelin	14.12.2025	12.12.2026	-	-	Modernization of the railway infrastructure.	60	Construction and repair works will be carried out under the conditions of full interruption of one of the running lines.	Train operation shall be conducted along the other current line. Partial traffic limitation/transboarding.
					Poduyane	Iskar	01.05.2026	31.5.2026	09:00	13:00	Mechanized medium maintenance.	55	Construction works will be conducted under the daily 4-hour possessions along track 1.	Partial traffic limitation.
					Elin Pelin	Ihtiman	14.12.2025	12.12.2026	-	-	Modernization of the railway infrastructure.	60	Construction and repair works will be carried out under the conditions of full interruption of one of the running lines.	Train operation shall be conducted along the other current line. Partial traffic limitation/transboarding

Railway section		Restricting interstation		N max (under Article 14, para. 2, Ordinance 41)	Capacity restrictions									
					Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	Impact on the traffic
					Elin Pelin	Vakarel	01.06.2026	30.06.2026	09:00	13:00	Mechanized medium maintenance	55	Construction works will be conducted under the daily 4-hour possessions along track 2.	Partial traffic limitation.

Railway section		Restricting interstation		N max (under Article 14, para. 2, Ordinance 41)	Capacity restrictions									
					Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	Impact on the traffic
					Ihtiman	Septemvri	14.12.2025	12.12.2026	-	-	Modernization of the railway infrastructure.	60	Construction and repair works will be carried out under the conditions of full interruption of one of the running lines.	Train operation shall be conducted along the other current line. Partial traffic limitation/transboarding.
Sf	Sp	Ksc	Bl	90	Kostenets	Ihtiman	01.07.2026	31.7.2026	09:00	13:00	Mechanized medium maintenance.	55	Construction works will be conducted under the daily 4-hour possessions along track 1.	Partial traffic limitation.
					Kostenets	Ihtiman	01.08.2026	31.8.2026	09:00	13:00	Mechanized medium maintenance	50	Construction works will be conducted under the daily 4-hour possessions along track 2.	Partial traffic limitation/transboarding
					Kostenets	Belovo	01.09.2026	30.9.2026	09:00	13:00	Mechanized medium maintenance	55	Construction works will be conducted under the daily 4-hour possessions along track 1.	Partial traffic limitation.
					Kostenets	Belovo	01.10.2026	31.10.2026	09:00	13:00	Mechanized medium maintenance.	50	Construction works will be conducted under the daily 4-hour possessions along track 2.	Partial traffic limitation/transboarding
Sp	Po	Sp	Pzk	160	No capacity limitations are planned							160		
Po	Dg	Pts	Prm	85	No capacity limitations are planned							85		
Dg	Svi	X	Lts	85	No capacity limitations are planned							85		
2 <sup>nd</sup> railway line Sofia - Varna														
Sf	M	Zi	Myu	100	Iliyantsi station.		14.12.2025	12.12.2026	-	-	Mechanized refurbishment.	80	Construction and repair works will be conducted step by step under the conditions of full interruption of tracks 1, 2, 5, 6, 10, 12, 13 and track 14 at the station.	Partial traffic limitation.
					Station Bov		14.12.2025	12.12.2026	-	-	Reconstruction.	80	Construction and repair works shall be conducted under the conditions of full interruption of part of the tracks.	The train traffic will be conducted along the other tracks. Partial traffic limitation.
					Lakatnik	Bov	14.12.2025	12.12.2026	-	-	Mechanized refurbishment.	80	Construction and repair works shall be carried out under the conditions of full interruption of line No 2.	Train operation shall be conducted along the other current line. Partial traffic limitation.
					Lakatnik		14.12.2025	12.12.2026	-	-	Reconstruction.	80	Construction and repair works shall be conducted under the conditions of full interruption of part of the tracks.	The train traffic will be conducted along the other tracks. Partial traffic limitation.
					Eliseyna		14.12.2025	12.12.2026	-	-	Reconstruction.	80	Construction and repair works shall be conducted under the conditions of full interruption of part of the tracks.	The train traffic will be conducted along the other tracks. Partial traffic limitation.
					Zverino		14.12.2025	12.12.2026	-	-	Reconstruction.	80	Construction and repair works shall be conducted under the conditions of full interruption of part of the tracks.	The train traffic will be conducted along the other tracks. Partial traffic limitation.
M	Pl	M	Rm	114	No capacity limitations are planned							114		
Pl	Go	Pm	L	102	No capacity limitations are planned							102		

Railway section		Restricting interstation		N max (under Article 14, para. 2, Ordinance 41)	Capacity restrictions									
					Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	Impact on the traffic
Go	K	Tg	Hkr	110	Targovishte	Han Krum	15.7.2026	30.7.2026	-	-	Repair of a reinforced concrete bridge at km 394+659 along line No. 1.	55	Construction and repair works shall be carried out under the conditions of full interruption of track No. 1.	Train operation shall be conducted along the other current line. Partial traffic limitation.
					Targovishte	Han Krum	1.8.2026	15.8.2026	-	-	Repair of a reinforced concrete bridge at km 394+659 along line No. 2.	55	Construction and repair works shall be carried out under the conditions of full interruption of track No. 2.	Train operation shall be conducted along the other current line. Partial traffic limitation.
					Shumen railway station		15.12.2025.	3.5.2026	-	-	Modernization of the railway infrastructure	100	Construction and repair works will be conducted under the conditions of full interruption of track No. 2 and track No. 3.	The train traffic will be conducted along the other tracks. Partial traffic limitation.
K	Slr	K	P	80	Provadia	Kaspichan	14.12.2025	12.12.2026	-	-	Mechanized refurbishment	40	Construction and repair works shall be carried out under the conditions of full interruption of track No. 2.	Train operation shall be conducted along the other current line. Partial traffic limitation.
Slr	Va	Be	Ezr	80	Povelyanovo	Beloslav	1.7.2025	31.7.2025	-	-	Repair of a reinforced concrete bridge at km 521+965 along line No. 2.	70	Construction and repair works shall be carried out under the conditions of full interruption of track No. 2.	Train operation shall be conducted along the other current line. Partial traffic limitation.
<b>3<sup>rd</sup> railway line Iliyantsi - Sindel Razpredelitelna (Vaf)</b>														
Sf	Kv	Ks	Hd	70	Iliyantsi	Stolnik	1.6.2026	30.10.2026	9:00	14:00	Construction of an optical cable line.	50	Construction works will be conducted under the daily 5-hour possessions.	Partial traffic limitation/transboarding.
					Iliyantsi	Stolnik	1.8.2026	12.12.2026	9:00	16:00	Mechanized medium maintenance.	50	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
					Sopot	Karlovo	1.7.2026	12.12.2026	9:00	16:00	Mechanized medium maintenance	55	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
Kv	Z	Shv	Gav	66	Kalofer	Tazha	1.7.2026	12.12.2026	9:00	16:00	Mechanized medium maintenance.	55	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
					Tazha	Suhrane	1.7.2026	12.12.2026	9:00	16:00	Mechanized medium maintenance.	55	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
					Suhrane	Dunavtsi	1.7.2026	12.12.2026	9:00	16:00	Mechanized medium maintenance	55	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
					Gavrailovo	Shivachevo	1.7.2026	30.7.2026	-	-	Repair of tunnel No. 14, facilities and stabilization of weak points.	0	Construction and repair works will be executed under the conditions of full interruption.	During the full interruption along Dabovo - Zimnitsa destination, an alternative route Tulovo - Stara Zagora - Zimnitsa and back/transboarding is offered.
Kn	Kma	Lkv	Dk	80	Lozarevo station		15.12.2025	14.5.2026	09:00	16:00	Modernization of the railway infrastructure	60	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
							15.5.2026	24.5.2026	-	-		0	Construction and repair works will be executed under the conditions of full interruption	During the complete interruption on the Karnobat-Komunari route, an alternative route Svi-Nz/Nz-Dbv-Go-Pr/K and Svi-Sf-M-Pr/transshipment is offered

Railway section		Restricting interstation		N max (under Article 14, para, 2, Ordinance 41)	Capacity restrictions									
					Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	Impact on the traffic
							25.5.2026	12.12.2026	09:00	16:00		60	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
					Daskotna	Tarnak	1.4.2026	30.4.2026	10:00	14:00	Construction of a continuous welded rail track.	60	Construction works will be conducted under the daily 4-hour possessions.	Partial traffic limitation/transboarding.
Kma	Slr	Vo	Yu	102	No capacity limitations are planned									

Railway section		Restricting interstation		N max (under Article 14, para. 2, Ordinance 41)	Capacity restrictions									
					Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	
4 <sup>th</sup> railway line Ruse - Podkova														
Rr	Go	Dm	Brv	56	Ruse Razpredelitelna	Giurgevo CFR	1.6.2026	28.9.2026	7:10	13:00	Repair of Danube Bridge 1	30	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation.
					Yantra	Gorna Oryahovitsa	1.8.2026	31.8.2025	9:00	16:00	Mechanized medium maintenance	50	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation.
					Borovo	Morunitsa	1.6.2026	30.6.2026	9:00	16:00	Mechanized medium maintenance.	45	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
					Dolapite	Ivanovo	1.7.2026	31.7.2026	9:00	16:00	Mechanized medium maintenance.	45	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
Go	Sz	Rdts	Dbv	34	Krastets	Dabovo	1.8.2026	30.11.2026	-	-	Repair of facilities and strengthening of earth-rock slopes	0	Construction and repair works will be executed under the conditions of full interruption	During the complete disruption on the Dabovo-G.Oryahovitsa route, an alternative route Dbv-Kn-Kma-Shn-Go is offered. Partial traffic limitation/transboarding
Sz	Dg	Mh	Mrch	40	Mihaylovo	Merichleri	1.10.2026	31.10.2026	9:00	16:00	Mechanized medium maintenance.	30	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
Dg	Pva	Ha	Mos	20	Most	Kardzhali	15.6.2026	15.7.2026	-	-	Repair and construction of fortifying facilities.	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line. Transboarding.
5 <sup>th</sup> railway line Sofia - Kulata														
Sf	Pr	Gb	Vl	80	Gorna Banya	Vladaya	1.8.2026	12.12.2026	9:00	16:00	Mechanized medium maintenance.	65	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
Pr	Rd	Pr	Bat	146	No capacity limitations are planned.							146		
Rd	Klt	Chnch	Pya	54	Dolni Rakovets	Delyan	1.9.2025	12.12.2025	09:00	16:00	Mechanized refurbishment.	60	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
					Blagoevgrad	Peyo Yavorov	1.8.2026	30.8.2026	-	-	Equipment repair and stabilization of weak points.	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line. Transboarding.
6 <sup>th</sup> railway line Voluyak - Gyueshevo														
Vu	Rd	Rn	Bat	29	Voluyak	Hrabarsko	1.5.2026	30.5.2026	-	-	Equipment repair and stabilization of weak points.	0	Construction and repair works will be executed under the conditions of full interruption.	During the full interruption along Voluyak - Pernik destination, an alternative route Voluyak - Sofia - Pernik and back/transboarding is offered.

Railway section		Restricting interstation		N max (under Article 14, para. 2, Ordinance 41)	Capacity restrictions									
					Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	Impact on the traffic
					Batanovtsi	Razmenna	1.4.2026	31.7.2026	-	-	Mechanized refurbishment	0	Construction and repair works will be executed under the conditions of full interruption.	During the full interruption along the destination Razmenna - Batanovtsi, an alternative route Voluyak - Pernik Razpredelitelna - Batanovtsi and back is offered..
Rd	Kyu	Zn	Rzh	37	Radomir	Kyustendil	1.8.2026	20.8.2026	-	-	Repair of equipment	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line. Transboarding.
Kyu	Gv	Kyu	Gv	11	No capacity limitations are planned.							11		

Railway section		Restricting interstation			N max (under Article 14, para, 2, Ordinance 41)	Capacity restrictions																
						Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details		Impact on the traffic						
7 <sup>th</sup> railway line Mezdra - Vidin																						
M	Bo	Kd	Bo	51	No capacity limitations are planned								51									
Bo	Br	Mch	Mts	45									45									
Br	Vn	Srts	BP Vb	47	Brusartsi		Vidin		1.8.2026		20.8.2026		-		-		Equipment repair and stabilization of weak points.	0	Construction and repair works will be executed under the conditions of full interruption.		There is no alternative line. Transboarding.	
					Dimovo		Sratsimir		1.6.2025		31.8.2025		9:00		16:00		Mechanized medium maintenance.		30	Construction works will be conducted under the daily 7-hour possessions.		Partial traffic limitation/transboarding.
8 <sup>th</sup> railway line Plovdiv - Burgas																						
Po	Sz	Chp	Sa	66	No capacity limitations are planned.								66									
Sz	Z	Nz	Knv	120	No capacity limitations are planned.								120									
Z	Kn	Tso	Knv	179	No capacity limitations are planned.								179									
Kn	Bs	Dzh	Dnz	188									188									
9 <sup>th</sup> railway line Ruse - Kaspichan																						
R	Sml	Rz	Sml	40	Station Vetovo		14.12.2025		30.3.2026		9:00		16:00		Modernization of the railway infrastructure.	35	Construction works will be conducted under the daily 7-hour possessions.		Partial traffic limitation/transboarding.			
							31.03.2026		14.4.2026		-		-			0	Construction and repair works will be executed under the conditions of full interruption.		During the complete interruption on the Kaspichan-Ruse route, an alternative route K-Shn-Go-R / transshipment is offered			
							15.4.2026		16.9.2026		9:00		16:00			35	Construction works will be conducted under the daily 7-hour possessions.		Partial traffic limitation/transboarding.			
					Prostorno station		1.8.2026		19.10.2026		9:00		16:00		Modernization of the railway infrastructure.	35	Construction works will be conducted under the daily 7-hour possessions.		Partial traffic limitation/transboarding.			
							20.10.2026		29.10.2026		-		-			0	Construction and repair works will be executed under the conditions of full interruption.		During the complete interruption on the Kaspichan-Ruse route, an alternative route K-Shn-Go-R / transshipment is offered.			
							30.10.2026		12.12.2026		9:00		16:00			35	Construction works will be conducted under the daily 7-hour possessions.		Partial traffic limitation/transboarding			
					Obraztsov Chiflik station		14.12.2025		12.4.2026		9:00		16:00		Modernization of the railway infrastructure.	35	Construction works will be conducted under the daily 7-hour possessions.		Partial traffic limitation/transboarding.			
					Obraztsov Chiflik		Vetovo		14.12.2025		12.12.2026		09:00		16:00		Mechanized refurbishment.	35	Construction works will be conducted under the daily 7-hour possessions.		Partial traffic limitation/transboarding.	
					Vetovo		Senovo		14.12.2025		31.7.2026		09:00		16:00		Mechanized refurbishment.	35	Construction works will be conducted under the daily 7-hour possessions.		Partial traffic limitation/transboarding.	



Railway section		Restricting interstation		N max (under Article 14, para, 2, Ordinance 41)	Capacity restrictions									
					Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	Impact on the traffic
					Razgrad	Samuil	14.12.2025	12.12.2026	09:00	16:00	Mechanized refurbishment.	27	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
					Samuil station		01.10.2026	12.12.2026	09:00	16:00	Modernization of the railway infrastructure.	30	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
Sml	K	Htr	Pls	40	No capacity limitations are planned.							40		

Railway section	Restricting interstation		N max (under Article 14, para, 2, Ordinance 41)	Capacity restrictions									
				Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	Impact on the traffic
Other railway lines													
13 railway line	Vu	Bn	55	No capacity limitations are planned.							55		
16 railway line	Vra	De	29	Velingrad	Razlog	01.05.2026	13.12.2026	-	-	Equipment repair and stabilization of weak points.	0	Construction and repair works will be executed under the conditions of full interruption	There is no alternative line. Transboarding.
18 railway line	Km	Brts	40	No capacity limitations are planned.							40		
19 railway line	Kru	Ag	64	No capacity limitations are planned.							64		
23 railway line	Yas	Chkv	27	Yasen	Cherkvitsa	15.7.2026	30.7.2026	-	-	Repair of equipment	0	Construction and repair works will be executed under the conditions of full interruption	There is no alternative line. Transboarding.
24 railway line	Lo	Tya	20	Lovech	Troyan	1.5.2026	31.7.2026	09:00	16:00	Mechanized medium maintenance.	15	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
				Levski	Troyan	1.8.2026	30.8.2026	-	-	Repair of equipment.	0	Construction and repair works will be executed under the conditions of full interruption	There is no alternative line. Transboarding.
26 railway line	Sdo	Kma	29	Smyadovo	Komunari	1.8.2026	30.8.2026	-	-	Repair and construction of fortifying facilities.	0	Construction and repair works will be executed under the conditions of full interruption.	During the complete disruption on the Kma-Sdo-Shn route, an alternative route Kma- Sl-K Shn is offered. Transboarding.
28 railway line	Vd	Dch	24	Dobrich	Kardam	1.5.2026	30.6.2026	09:00	16:00	Mechanized medium maintenance.	18	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
				Dobrich	Kardam	1.9.2026	30.9.2026	-	-	Repair of equipment.	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line. Transboarding.
42 railway line	Tsl	Gr	30	Tsareva Livada	Gabrovo	1.8.2026	20.8.2026	-	-	Repair of equipment.	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line. Transboarding.
51 railway line	Gs	Bd	47	Golemo Selo	Bobov Dol	1.7.2026	30.7.2026	-	-	Repair and construction of fortifying facilities.	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line.
52 railway line	Gnt	Pt	60	General Todorov	Petrich	1.8.2026	30.8.2026	-	-	Repair of equipment.	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line. Transboarding.
71 railway line	Mon	Bk	28	Montana	Berkovitsa	1.8.2026	20.8.2026	-	-	Repair of equipment.	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line. Transboarding.
72 railway line	Br	Lm	35	No capacity limitations are planned							35		
81 railway line	Sdn	Pyu	18								18		
82 railway line	Dml	Ban	41								41		

Railway section	Restricting interstation		N max (under Article 14, para. 2, Ordinance 41)	Capacity restrictions									
				Section		Date		Time		Reason for the imposed restriction	N max op.	Interruption details	Impact on the traffic
83 railway line	Ro	Nz	34	Radnevo	Lyubenovo Predavatelna	1.5.2026	14.7.2026	09:00	16:00	Mechanized medium maintenance.	25	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation.
				Lyubenovo Predavatelna	Nova Zagora	15.7.2026	13.8.2026	-	-	Equipment repair and stabilization of weak points.	0	Construction and repair works will be executed under the conditions of full interruption.	During the complete interruption on the link Nz-Ln-Sim, an alternative route Nz-Sz-Mx-Dg-Sim is offered..
				Lyubenovo Predavatelna station		14.12.2025	12.12.2026	-	-	Mechanized medium repair in stages, on the tracks in the station.	0	Interruption of the traffic along station tracks.	Partial traffic limitation.
				Simeonovgrad	Lyubenovo Predavatelna	1.9.2026	30.9.2026	-	-	Equipment repair and stabilization of weak points.	0	Construction and repair works will be executed under the conditions of full interruption.	During the complete interruption on the link Nz-Ln-Sim, an alternative route Nz-Sz-Mx-Dg-Sim is offered..
86 railway line	Vp	Srf	36	Vladimir Pavlov	Sarafovo	14.12.2025	24.07.2026	-	-	Modernization of the railway infrastructure.	0	Construction of a new running line.	There is no alternative line.
91 railway line	Du	Si	17	Dulovo	Silistra	14.12.2025	12.12.2026	09:00	16:00	Mechanized refurbishment.	11	Construction works will be conducted under the daily 7-hour possessions.	Partial traffic limitation/transboarding.
				Dulovo	Silistra	1.7.2026	5.8.2026	-	-	Equipment repair and stabilization of weak points.	0	Construction and repair works will be executed under the conditions of full interruption.	There is no alternative line. Transboarding.